



Equipment Direct International Pty Ltd
 ABN 64 130 927 632
 PO Box 481
 Ormeau QLD 4208
 Unit 1 / 191 Sandy Creek Road
 Yatala QLD 4207
 P: (07) 5666 9100 | F: 1300 301 334

MED117 SERVICE RECORDS

Tilt Tray / Crane

REGO: 635LUZ / 089WIX

DATE	HOUR/KM	Labour	Consumables	Serviced by	COMMENTS
7/01/2016				EDI	New flashing lights.
18/02/2016	363000	4		EDI	Tilt tray serviced. New oil filter, fuel filter, 15w40 oil. Greased. New air cleaner.
11/04/2016		2.25		EDI	Installed a water tank to the truck. Fixed up hooks on the chains.
15/04/2016		3.5		EDI	Serviced tilt tray. New engine oil and engine oil filter. New air filter. Greased truck and crane. Pumped up tyres to 100 psi.
20/04/2016	373643	1.5		EDI	Clean up and test slide control.
22/07/2016	383130			EDI	Tilt tray serviced. New oils. Checked filters. Greased.
22/07/2016		8	1.8m 12mm R-Bar / 5m 50x50x2mm RHS / 4XM10 75mm bolts & nuts	EDI	Fabricated hand rails for tilt tray deck.
1/08/2016		2.5		EDI	Fixed air horn. New ends on the earth leads to the batteries. New head light bulb left hand side.
28/09/2016	404258	2.5		EDI	Oil changed. Filters checked. Machine greased.
7/10/2016		2.5		EDI	New tyres and wheel alignment for tilt tray.
15/10/2016	401877	6.25		EDI	Put new studs in for exhaust manifold.
26/10/2016	404285	3.5	Cabin lights x2 / reflectors x12 / Oil filter x1 / Fuel filter x2 / 15w40 x 15L / Side marker lights x2	EDI	Fitted side marker lights, reflectors, cabin lights.

27/10/2016		2.75		EDI	Serviced tilt tray. New filters and engine oil 15w40. Greased the entire truck.
13/12/2016	413950	6		EDI	Fitted new crane valve and steer tyres
24/01/2017				PALFINGER	Crane annual service
7/02/2017	421878	5.75		EDI	Tilt tray serviced. New oil 15w40 and filter. Greased. New flashing lights.
17/07/2017		3		EDI	Fixed air lines and cut fuel line.
17/08/2017		5.25		EDI	Fix air leaks. Welded in all plates underbody to bring strength back. Grind down back of truck chassi and weld on chassi extension.
30/08/2017		3.5		EDI	Straighten mud guard up. Put doubler plates in.
7/09/2017		7		EDI	Move body back with chains so holes line up. Fixed bolts and nuts for body. Fit bolts. Get crane on back and bolt up. Straightened guards. Cut steel from underneath body and weld guard up on one side. Cut steel and drill holes.
22/09/2017		10		EDI	Locate wiring as truck was tilt tray. Remove all wiring for tilt tray circuits. Locate revolving light (wiring & switch). Run camera cable. Locate work light (wiring & switch). Measure & wrap wiring for worklights.
25/09/2017		2		EDI	Wire up truck (batteries & jump points)
27/09/2017		15.75		EDI	Wire up battery isolators. Jump start point. Compresor battery supply. Wire up tail lamps - clearance lights. Reverse alarm. Put mirror on truck. Fabricate bracket and welded on head board. Welded post on tray. Finish tacking up other tray side.
28/09/2017	433480	8.5		EDI	Wire up relays for PTO, work lamps, beacon & spot lights. Wire up e-stops x2. 2 way mount & wire power. Rear camera cable & power. Voltage reducer for 2 way.
3/10/2017		10.5		EDI	Weld new fitting on and refit to the crane. Wire up 2 way. Beacon & work light switch. Spot lights. Tracker GPS. Park brake alarm module. Power to hood lining for forward camera. Mount reverse camera.
5/10/2017		2		EDI	Fitting tool boxes + compressor.
6/10/2017		6		EDI	Mount reverse camera. Fit new PTO switch in cab. Fit new 4 pin plug @ broken wire for load sense reel. Fit side marker lights.
9/10/2017		3.5		EDI	Wire up clearance lamps and remote mount switch for compressor start.